

Handover of Steelwork to Metal Decking Contractor

Project		
Level	Date	
Phase/Grid	Block	
Date	Time	

The following areas of the project have been checked as noted below and are presented for inspection and acceptance for decking to be installed.

Steelwork ready for net installation:		Comments
Steelwork columns plumbed & lined	Yes/No/NA	
Steelwork beams level & securely bolted	Yes/No/NA	
No other trades working above the area	Yes/No/NA	
No other trades working below the area	Yes/No/NA	
Area below is clear of all materials (3m Clearance)	Yes/No/NA	
Ground conditions are suitable for use of MEWPs	Yes/No/NA	
Pre propping is supplied & installed	Yes/No/NA	
Metal decking packs:		
Deck & edge trim packs loaded to correct locations	Yes/No/NA	
Packs are to correct orientation (paint stripe)	Yes/No/NA	
Minimum of 50mm bearing to steel	Yes/No/NA	
Minimum of 70mm bearing to blockwork	Yes/No/NA	
Steelwork ready for decking installation:		
Access stairs installed & secured (all areas)	Yes/No/NA	
Edge protection installed to all perimeters	Yes/No/NA	
Edge protection installed to all voids	Yes/No/NA	
Edge protection installed to all phased edges	Yes/No/NA	
Edge protection cantilevered to allow fitting of edge trims	Yes/No/NA	
Top flanges free from paint for stud welding	Yes/No/NA	
Other:		
	Yes/No/NA	
	Yes/No/NA	
	-	-

Signed by:	On behalf of:	
Position:	Date:	
Accepted by:	On behalf of:	
Position:	Date:	
Comments:		